

Colne Town Centre Bus Service Improvement Plan Scheme: Progress report 20/02/2026

We are now approaching five weeks into the planned 10–12-week programme of bus station improvement works. Overall, progress remains broadly on target, with approximately 40% of the works now complete.

The temporary bus stops on Craddock Road are fully operational, with shelters installed, and bus operators have reported no issues with the temporary arrangements.

On site, kerbing works are nearing completion. Installation of the impact protection barriers at the front of the bus stands has also commenced this week. Drainage works are scheduled to begin shortly, and paving works will follow in the coming weeks as the project moves into its next phase.

The new bus shelters and associated equipment for the redeveloped bus station have been ordered, ensuring they will be available in line with the construction programme. In addition, the new clock for the bus station is also being ordered, supporting the delivery of the improved facilities.

Some recent photos of the works on site are attached. These show the start of the installation of the impact protection barriers and an overview of the kerbing at the bus stands.

Further updates will be provided as the works progress.

