

Colne Town Centre Bus Service Improvement Plan Scheme: Progress report 01/04/2026

Thanks to the hard work of the Highways Operations team in recent weeks, the main construction activity is expected to be completed by Thursday.

A number of final detailing tasks will then follow, including the installation of signage, naming of the bus stands, placement of passenger information within all shelters, and ensuring all bus operators and drivers are fully familiar with the new arrangements.

As such, the proposed opening of the bus station will take place after Easter, with Saturday 11 April planned as the first full day of operation.

The new clock for the bus station is still in shipment and, unfortunately, it won't arrive before the planned opening date. Current expected delivery date is 28th April and our Highways team will install as soon as possible when it arrives.

Attached are photos that were taken when the bus shelters were being installed.



