

REPORT OF: HOUSING, HEALTH AND ECONOMIC DEVELOPMENT

SERVICES MANAGER

TO: EXECUTIVE

DATE: 28th MAY, 2015

Report Author: Julie Whittaker Tel. No: (01282) 661038

E-mail: julie.whittaker@pendle.gov.uk

FOR INFORMATION

PEARL JOINT VENTURE COMPANIES DEVELOPMENT PROGRAMME 2015/16

PURPOSE OF REPORT

To provide an update on progress of the PEARL companies and to inform members of the proposed programme of activity for 2015/16.

ISSUE

- 1. During 2014/15 PEARL completed the development of 14 new houses and the refurbishment of 18 existing houses on the Presbytery site in Whitefield for Great Places housing association. The scheme was shortlisted for the RICS North West Awards in the Regeneration and Residential categories and whilst we weren't a winner it is still encouraging to be shortlisted for such a prestigious award.
- 2. Work on the refurbishment of 11 properties at Albert Street in Whitefield was also substantially completed.
- 3. Considerable work has been put into acquiring funding and end users for Brierfield Mill to enable the ambitious masterplan to be delivered. A £30.4m scheme including acquisition of adjoining land, infrastructure, business units, hotel, leisure box, marina and residential is now close to delivery. Public sector funding of £8.2m has been secured in principle from the Lancashire Enterprise Partnership (LEP) Growth Deal, Lancashire County Council, Pendle Council and Regional Growth Fund Round 6. Work is now underway on due diligence and finalising funding agreements. A further £16.9m will be brought in from the private sector, including £1.6m from the Business Premises Renovation Allowance (BPRA) to deliver the hotel, activity centre and the residential. The residual £5.3m will need to be

provided by PEARL (Brierfield Mill) Ltd. The aim is for construction work to start in September.

- 4. The delivery of planned new housing schemes on Clitheroe Road and Bunkers Hill was slower than anticipated due to viability issues that needed to be overcome by redesign work. A funding bid was also submitted to the Homes & Communities Agency for loan funding for both schemes under the Builders Finance Fund programme. The bid was not successful for Clitheroe Road as the scheme did not meet all the lending criteria, such as minimum levels of lending. The application for Bunkers Hill has been withdrawn to allow for design changes and can be resubmitted. These schemes will be progressed in 2015/16.
- 5. A number of sites were identified as possible pipeline housing sites but after further investigation it was decided not to progress them due to a range of reasons including viability, location (e.g. greenbelt), and perceived lack of market interest. Although there has been some movement in the housing market over the last year it is still quite sluggish in many areas. During 2014/15 there were slow sales at Quaker Heights and Holden Road where only one sale was achieved during the year. However, one sale has already completed in 2015/16 and another is due to proceed in the next few weeks which is a positive start to the year.
- 6. Further housing sites have now been identified as potential pipeline sites and these will be investigated further over the coming months. PEARL will continue to work with Together Housing and Great Places to look at opportunities to deliver affordable housing, either as a standalone scheme or part of a wider development.
- 7. There are potentially around 230 housing units (houses and apartments) in the programme which could be delivered over the next 3 years. A number of factors will affect the speed of delivery including partner priorities, viability, planning permission, access to finance and speed of sales. We will also look to bring forward additional sites for delivery over the next 3 years.
- 8. Attached as Appendix 1 is a proposed development programme for 2015/16 across the PEARL companies showing milestones for delivery of schemes. The programme will be reported to the PEARL Boards on 20th May for approval.

IMPLICATIONS

Policy: None directly arising from this report

Financial: None directly arising from this report

Legal: None directly arising from this report

Risk Management: None directly arising from this report

Health and Safety: None directly arising from this report

Sustainability: The Pearl projects have helped to bring vacant buildings back into use and seen the development of brownfield sites

Community Safety: None directly arising from this report

Equality and Diversity: None directly arising from this report

APPENDICES

PEARL Companies Development Programme 2015/16

LIST OF BACKGROUND PAPERS

None

PEARL Group Proposed Development Programme 2015/16

Scheme	Total Development Cost	Activity	Milestone Dates				
Current schemes ACE Centre (PEARL)	£6.5m	Finalise lease arrangements between PEARL and Pendle	June 2015				
, , , , , , , , , , , , , , , , , , ,		Market the centre for sale	July 2015				
Shackleton Hall (PEARL)	£2.049m	Continue to market any vacant shop units and market the Arcade for sale	Ongoing				
Colne Shopping Centre (PEARL)	£1.7m	Continue to market vacant units	Ongoing				
		Carry out improvements to the front facade	July 2015				
Quaker Heights/Holden Road (PEARL2)	£9.313m	Continue to market remaining properties (6 on Quaker Heights, 7 on Holden Road)	Ongoing				
Booth Street (PEARL2)	£673k	Continue Marketing	Ongoing				
Albert Street Evens (PEARL2)	£1.265m	Complete refurbishment of 11 units	April 2015				
New schemes							
Clitheroe Road (PEARL2)	£6.8m	Sign a Development Agreement with Pendle Council	Jul 2015				
46 units (subject to planning)		Start on site	Sept 2015				
Bunkers Hill Phase 2 (PEARL2)	£2.7m	Complete site investigations and finalise scheme	Jul 2015				
17 units (subject to planning)		Acquire LCC land	Sept 2015				
		Submit a revised planning application	Sept 2015				

Carry Lane (PEARL2)	£3.3m	HCA approval to funding bid	Jun 2015
30 units (11 for the Trust and 19 for PEARL2 – subject to	(est)	Sign a Development Agreement with Peter Birtwistle Trust	Jul 2015
planning)		Submit a planning application (reserved matters)	Aug 2015
		Start on site	March 2016
Bright Street, Colne	£1.9m	Finalise a revised scheme with Together Housing	June 2015
14 units (subject to planning)		(Subsequent progress will be dependent upon HCA funding to Together Housing)	
Brierfield Mill (Northlight)	•		
	Whole scheme £30.44m		
Growth Deal funding		Sign Growth Deal agreement	Jul 2015
RGF6		Complete due diligence	May 2015
		Sign funding agreement	June 2015
Business Premises Renovation Allowance (BPRA)		Sign agreement with investors	Sept 2015
Allowance (BFIXA)		Start on site	Oct 2015
Hotel development		Sign agreement with prospective owners	Jul 2015
		Start on site	Sept 2015
Apartments		Work with Evermore to finalise a scheme	Sept 2015
60 units			
Access/Infrastructure		Council to work with LCC on the design of improvements to M65 Junction 12 to improve public realm in the area	Jun 2015
		Begin on site infrastructure improvements	Sept 2015
Adjoining sites		Begin negotiations to acquire	May 2015

Super Slow Way		Work with the Steering Group to ensure funding is accessed for art activities	Ongoing
Potential pipeline schemes	I		
Bankhouse Road, Bradley 60 units (subject to planning)	TBD	Work with partners including LCC, CCG and Together Housing to develop a viable Extra Care housing scheme and secure appropriate funding	Ongoing
Former Colne Health Centre	TBD	Pendle Council to acquire the site	July 2015
		Work with Colne Member Officer Working Group to develop a commercially viable scheme for the site	Ongoing
Lomeshaye Extension	TBD	Site confirmed as a Strategic Employment Site in the Core Strategy	August 2015
		Identify funding to develop road infrastructure	Ongoing
Pendle Business Centre	TBD	Look at options for the future use of the building	July 2015
New housing sites	TBD	Develop a 3 year pipeline of potential schemes, including affordable housing	September 2015
Funding			1
Funding opportunities		Identify funding opportunities to deliver economic and housing schemes	Ongoing