

Colne Town Centre Bus Service Improvement Scheme: Progress Report – as at 05/06/2026

Phase 1 – Bus Station Upgrade

The bus station has been in operation since Saturday 11 April 2026. A number of minor additions have been made over recent weeks to enhance the overall appearance and functionality of the site:-

- Pendle Council have completed the demolition of the old toilet block. They have also cleaned all the walls around the bus station and replaced/ refixed the coping stones. This has significantly brightened up the area.
- Additional benches and bins have been installed following the completion of the wall works
- New signage has been introduced at the bus gates, including stand number information on the front and 'no pedestrian access' signage on the rear
- The new clock has been installed, a finishing touch to the facility

Photos showing the recent additions are attached

Phase 2 – Highway Improvements

This Phase focuses on delivering highway changes to support the new bus station layout and improve movement across the town centre.

We are aware of the upcoming June town centre events, including the Colne Grand Prix cycle race and Colne Gala, and can confirm that Phase 2 highway works will not take place during these events. Works will commence at a later date, with the programme currently being developed.

So, whilst on-site activity has paused for a while, work is continuing behind the scenes to progress the detailed design and prepare for delivery.

The main consultation on the Traffic Regulation Orders (TROs) required for Phase 2 was undertaken between 17 October and 14 November 2025 but a few additional TROs will be consulted on in the near future.

Further details and confirmed timelines will be shared as the scheme progresses.





